BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work: -Drilling of Borewells and Maintenance works in ward No-02.

Agency:- Sri,D.V.Kumar,No:657,5th Main Road,L.G.Ramanna Layout,Laggere,Bangalore-560058.

Final bill

S.No	Description of Item's	Unit	Previous Measurements		Present Measurements			Total Up to Date	
			Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	KSRB 2-2.1:Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications.Specification. No.KBS 2.1 (a) /2.3.5 SR 2018-19	Cum			808.98	316.00	255637.68	808.98	255637.68
2	KSRRB M100-1 Loading and unloading of stone boulder/stone aggregate/ sand/kanker/Moorum KSRRB M100-1 placing tipper at loading point,loading with front end loader, dumping, turning for return trip excluding time for haulage and return trip complete as per specifications MORTH-100/chapter 1(Page No.133/item No 17 1) SR 2018-19	Cum			808.98	88.70	71756.53	808.98	71756.53
3	Supplying and fixing precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost,transportation,hire charges of machinery,machine cutting the vertical face get plain even surface etc,.complete with all leads and lift conveyance charges,labour charges inclusive of cost of all materials.(Drain cover slab)	Sqm			734.94	2330.00	1712410.20	734.94	1712410.20
4	Providing precast slab of 250mm thick including cost of all materials,labour,curing,transportation,loading unloading etc,. complete as per the direction of engineer in charge-	Sqm			78.84	5418.00	427155.12	78.84	427155.12
5	Engaging on Hire basis JCB including Driver/operator with fuel etc complete (SR 2018-19) Page No XLVIII code 1031)(Log book enclosed)	Day,s			35.00	5695.00	199325.00	35.00	199325.00
						SubTotal RS	2666284.53		2666284.53
						Add 12% of GST RS	319954.14		319954.14
						GRAND TOTAL Rs	2986238.67		2986238.67

D.V

Contractor,s Representative

Assistant Engineer
Ward NO-02

Assistant Executive Engineer
Yelahanka Sub division

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP/Ynk. Zn)
Yelahanka, Bangalore

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Work:-Emergency Works in Chowdeshwari Ward No-02 of Yelahanka Sub division.

Agency:- Sri.D V Kumar,No 657,5th Main Road,L G Ramanna Layout,Laggere,Bangalore-560058.

Measure ment sheet Bill no:-Final bill

Pre-Measurements taken on:- 12/11/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
1	KSRB 2-2 1:Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications.Specification. No.KBS 2.1 (a) /2.3.5 SR 2018-19							
	Harohalli Circle To Ashwath katte,1st main R/side	Cum	6	30.00	0.60	0.60	64.80	
			1	25.00	0.60	0.60	9.00	
	Nagenahalli Shanimahathma Temple side		4	30.00	0.60	0.60	43.20	
			1	28.00	0.60	0.60	10.08	
	Nagenahalli Maheshwaramma Temple Side Road:-R/side		3	30.00	0.50	0.60	27.00	
	L/side		3	30.00	0.50	0.60	27.00	
	Nagenahalli Govt School Oppossite Road R/side		2	30.00	0.50	0.60	18.00	
			1	28.00	0.50	0.60	8.40	
	L/Side		2	30.00	0.50	0.60	18.00	
			1	28.20	0.50	0.60	8.46	
	Harohalli 3rd cross		2	30.00	0.50	0.60	18.00	
	Old Town 1st cross Pushkarni Road To Kotebeedi Main Road							
	Vinayaka Clinic							
	R/side		7	30.00	0.50	0.60	63.00	
	AD Colony R/side		2	30.00	0.50	0.60	18.00	
	L/side		2	30.00	0.50	0.60	18.00	
			1	10.00	0.50	0.60	3.00	
	Pushkarni Road R/side		4	30.00	0.50	0.60	36.00	
	Kotebeedi Main Road To Venugopalaswamy Temple Road L/side		1	30.00	0.50	0.60	9.00	
			1	5.00	0.50	0.60	1.50	
	Venugopala Swamy Temple front		1	15.00	0.50	0.60	4.50	
			1	30.00	0.50	0.60	9.00	
	Panduranga Temple Road		2	30.00	0.50	0.60	18.00	
			2	5.00	0.50	0.60	3.00	
	Kondappa Layout Main Road -L/Side							
	Ganesh Temple Oppossite Road To Naga Sayee Temple		1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
	Nagasayee Temple To up to End (25th cross)		1	12.80	0.60	0.75	5.76	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	11.30	0.60	0.75	5.09	
			1	24.80	0.60	0.75	11.16	
			1	26.00	0.60	0.75	11.70	
			1	19.80	0.60	0.75	8.91	
			1	23.00	0.60	0.75	10.35	
			1	21.10	0.60	0.75	9.50	
	Berm Cutting							
	Ganesh Temple Oppossite Road To Naga Sayee Temple		1	30.00	0.90	0.15	4.05	
			1	30.00	0.90	0.15	4.05	
			1	30.00	0.90	0.15	4.05	
	Nagasayee Temple To up to End (25th cross)		1	12.80	0.90	0.15	1.73	
			1	30.00	0.90	0.15	4.05	
			1	30.00	0.90	0.15	4.05	
			1	11.30	0.90	0.15	1.53	
			1	24.80	0.90	0.15	3.35	

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yelahanka Zn)
Yelahanka, Bangalore

:-	1	26.00	0.90	0.15	3.51	
:-	1	19.80	0.90	0.15	2.67	
:-	1	23.00	0.90	0.15	3.11	
:-	1	21.10	0.90	0.15	2.85	
ISRO Layout 2nd cross	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	10.00	0.60	0.90	5.40	
Naydu Layout Gangamma Temple Beside	1	30.00	0.60	0.60	10.80	
	1	18.00	0.60	0.60	6.48	
Naydu Layout 4th main/1st cross to Light Pole Road	2	30.00	0.50	0.60	18.00	
	1	15.00	0.50	0.60	4.50	
Culvert Portion:-Suryavamshi Layout 3rd Cross	1	6.20	0.60	0.60	2.23	
Issaq Layout 4th cross	1	4.20	0.60	0.60	1.51	
Pushkarni Road 5th cross	1	5.00	0.60	0.60	1.80	
4th cross	1	1.90	0.60	0.60	0.68	
3rd cross	1	2.40	0.60	0.60	0.86	
12nd 'A' cross	1	1.80	0.60	0.60	0.65	
Kondappa Layout,19th cross	1	10.00	0.60	0.60	3.60	
ISRO Layout 11th Main/3rd cross	1	7.90	0.60	0.60	2.84	
8th Main/7th Cross	1	7.90	0.60	0.60	2.84	
8th Main/5th cross	1	10.00	0.60	0.60	3.60	
8th Main/6th cross	1	6.00	0.60	0.60	2.16	
Kote beedhi,Panduranga Temple	1	6.00	0.60	0.60	2.16	
Besthara Beedhi,4th cross	1	5.50	0.60	0.60	1.98	
Puttenahalli Road,Kamakshamma Layout	1	5.70	0.60	0.60	2.05	
Kondappa Layout 11th cross	1	5.00	0.60	0.60	1.80	
Kondappa Layout 3rd cross	1	5.40	0.60	0.60	1.94	
Kondappa Layout 2nd cross	1	5.70	0.60	0.60	2.05	
Suryavamshi Layout 3rd main	1	5.00	0.60	0.60	1.80	
Harohalli 3rd cross	1	5.40	0.60	0.60	1.94	
Puttenahalli KHB Colony 2nd Main	1	5.60	0.60	0.60	2.02	
Chowdeshwari Main Road/2nd cross	1	6.00	0.60	0.60	2.16	
Kondappa Layout,western side 27th cross	1	5.40	0.60	0.60	1.94	
Kondappa Layout,western side 15th cross	1	5.20	0.60	0.60	1.87	
					808.98	

C&FC

Contractor,s Representative

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Work:-Emergency Works in Chowdeshwari Ward No-02 of Yelahanka Sub division.

Agency:- Sri.D.V Kumar,No 657,5th Main Road,L G Ramanna Layout,Laggere,Bangalore-560058.

Measure ment sheet Bill no:-Final bill

Pre-Measurements taken on:- 10/12/2020

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
2	KSRRB M100-1 Loading and unloading of stone boulder/stone aggregate/ sand/kanker/Moorum KSRRB M100-1 placing tipper at loading point,loading with front end loader, dumping, turning for return trip excluding time for haulage and return trip complete as per specifications MORTH-100/chapter 1(Page No.133/item No 17.1) SR 2018-							
		Cum						
			Quantity Vide Item No-01				808.98	

D.V
Contractor,s Representative

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP/Ynk. Zn)
Yelahanka, Bangalore

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Work:- Emergency Works in Chowdeshwari Ward No-02 of Yelahanka Sub division.

Agency:- Sri,D.V.Kumar,No 657,5th Main Road,L.G Ramanna Layout,Laggere,Bangalore-560058.

Measurements taken on:- 26/04/2021 **Measure ment sheet Bill no:-Final bill**

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
3	Supplying and fixing precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost,transportation,hire charges of machinery,machine cutting the vertical face get plain even surface etc,.complete with all leads and lift conveyance charges,labour charges inclusive of cost of all materials.(Drain cover slab)							
	Harohalli Circle To Ashwath katte,1st main R/side	sqm	41	1.20	0.60		29.52	
			15	0.90	0.60		8.10	
	Nagenahalli Shanimahathma Temple side		16	0.75	0.60		7.20	
			9	0.75	0.60		4.05	
	Nagenahalli Maheshwaramma Temple Side Road:-R/side		13	0.90	0.60		7.02	
			24	0.75	0.60		10.80	
			17	0.75	0.60		7.65	
			20	0.75	0.60		9.00	
	L/side		15	0.75	0.60		6.75	
			19	0.75	0.60		8.55	
			14	0.75	0.60		6.30	
			25	0.75	0.60		11.25	
	Nagenahalli Govt School Oppossite Road R/side		17	0.75	0.60		7.65	
			21	0.75	0.60		9.45	
			28	0.75	0.60		12.60	
	L/Side		19	0.75	0.60		8.55	
			11	0.75	0.60		4.95	
			15	0.75	0.60		6.75	
	Old Town 1st cross Pushkarni Road To Kotebeedi Main Road Vinayaka Clinic							
	R/side		76	0.90	0.60		41.04	
	Kote Beedi L/Side		14	0.75	0.60		6.30	
			17	0.75	0.60		7.65	
			12	0.75	0.60		5.40	
			21	0.75	0.60		9.45	
	AD Colony R/side		11	0.75	0.60		4.95	
			8	0.75	0.60		3.60	
			1	0.75	0.60		0.45	
	L/side		9	0.75	0.60		4.05	
	Pushkarni Road R/side		4	0.75	0.60		1.80	
			2	0.75	0.60		0.90	
			1	0.75	0.60		0.45	
	Kotebeedi Main Road To Venugopalaswamy Temple Road L/side		11	0.75	0.60		4.95	
			8	0.75	0.60		3.60	
			10	0.75	0.60		4.50	
			5	0.75	0.60		2.25	
			12	0.75	0.60		5.40	
			6	0.75	0.60		2.70	
			11	0.75	0.60		4.95	
	Venugopala Swamy Temple front		14	0.75	0.60		6.30	
			19	0.75	0.60		8.55	
			11	0.75	0.60		4.95	
			13	0.75	0.60		5.85	
			15	0.75	0.60		6.75	
			18	0.75	0.60		8.10	
	Kondappa Layout Main Road:-L/Side		11	0.75	0.60		4.95	

CFC

26/4/21

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yak. Zone)
Yelahanka, Bangalore

26/4/21

	Ganesh Temple Oppossite Road To Naga Sayee Temple		1	30.00	0.90		27.00
			1	30.00	0.90		27.00
			1	30.00	0.90		27.00
			1	11.70	0.90		10.53
	Nagasayee Temple To up to End (25th cross)		1	30.00	0.90		27.00
			1	30.00	0.90		27.00
			1	11.30	0.90		10.17
	:-		1	24.80	0.90		22.32
	:-		1	26.00	0.90		23.40
	:-		1	19.80	0.90		17.82
	:-		1	23.00	0.90		20.70
	:-		1	21.10	0.90		18.99
	ISRO Layout 3rd cross to		1	15.00	0.90		13.50
			1	18.60	0.90		16.74
			1	30.00	0.90		27.00
			1	20.00	0.90		18.00
	Naydu Layout Gangamma Temple Beside		12	0.90	0.60		6.48
			19	0.90	0.60		10.26
			12	0.90	0.60		6.48
			9	0.90	0.60		4.86
			13	0.90	0.60		7.02
			16	0.90	0.60		8.64
	Naydu Layout 4th main/1st cross to Light Pole Road		13	0.75	0.60		5.85
			9	0.75	0.60		4.05
			11	0.75	0.60		4.95
			18	0.75	0.60		8.10
			10	0.75	0.60		4.50
			8	0.75	0.60		3.60
							734.94

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Contractor,s Representative

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Work:-Emergency Works in Chowdeshwari Ward No-02 of Yelahanka Sub division.

Agency:- Sri,D V Kumar,No 657,5th Main Road,L G Ramanna Layout,Laggere,Bangalore-560058

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 05/05/2021

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
4	Providing precast slab of 250mm thick including cost of all materials,labour,curing,transportation,loading unloading etc, complete as per the direction of engineer in charge-							
	Culvert Covering Slabs:-Suryavamshi Layout 3rd Cross		10	1.20	0.60		7.20	
	Issaq Layout 4th cross		7	1.20	0.60		5.04	
	Pushkarni Road 5th cross		8	1.20	0.60		5.76	
	4th cross		3	1.20	0.60		2.16	
	3rd cross		4	1.20	0.60		2.88	
	2nd 'A' cross		3	1.20	0.60		2.16	
	Kondappa Layout,19th cross		16	1.50	0.60		14.40	
	ISRO Layout 11th Main/3rd cross		5	1.20	0.60		3.60	
	5th Main/7th Cross		3	1.50	0.60		2.70	
	8th Main/5th cross		5	1.20	0.60		3.60	
	8th Main/6th cross		6	1.20	0.60		4.32	
	Kote beedhi,Pandurangа Temple		2	1.20	0.60		1.44	
	Beshara Beedhi,4th cross		3	1.20	0.60		2.16	
	Puttenahalli Road,Kamalshamma Layout		3	1.20	0.60		2.16	
	Kondappa Layout 11th cross		2	1.20	0.60		1.44	
	Kondappa Layout 3rd cross		3	1.20	0.60		2.16	
	Kondappa Layout 2nd cross		3	1.20	0.60		2.16	
	Suryavamshi Layout 3rd main		4	1.20	0.60		2.88	
	Harohalli 3rd cross		2	1.20	0.60		1.44	
	Puttenahalli KHB Colony 2nd Main		3	1.20	0.60		2.16	
	Chowdeshwari Main Road/2nd cross		4	1.20	0.60		2.88	
	Kondappa Layout,western side 27th cross		3	1.50	0.60		2.70	
	Kondappa Layout,western side 15th cross		2	1.20	0.60		1.44	
							78.84	

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

D. V

Contractor,s Representative

AssistantEngineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Work:-Emergency Works in Chowdeshwari Ward No-02 of Yelahanka Sub division.

Agency:- Sri.D.V.Kumar,No.657,5th Main Road,L.G.Ramanna Layout,Laggere,Bangalore-560058.

Measure ment sheet Bill no:-Final bill

Measurements taken on:- 20/05/2021

S.No	Descriptions of item,s	Unit	No	L	B	D	Quantity	Remarks
5	Engaging on Hire basis JCB including Driver/operator with fuel etc complete (SR 2018-19) Page No XLVIII code 1031)**(Log book enclosed)**							
	Nov-20	Day,s	11x1				11.00	
	Dec-20		19x1				19.00	
	Jan-21		5x1				5.00	
							35.00	

D. V

Contractor,s Representative

Assistant Engineer
Ward N0-02

Assistant Executive Engineer
Yelahanka Sub Division

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore